




<p>Weekly progress report dated 2nd March 2020</p> <p>Progress: continue with kerbing and edgings to new link road, erect lighting columns trim and compact subbase ready for Basecourse and binder course being laid to new link rd on Thursday and Friday this week.</p> <p>Carryout remedial works to kerbs on mall ramp and Exchange st ready for wearing course being laid on Sunda 8th March.</p>	<p>Photograph no.</p>	<p>Comments / observations or issue</p>
	<p>02-03-2020</p>	<p>Scarifying of existing wearing course Exchange st</p>
	<p>02-03-2020</p>	<p>New lighting columns being erected on new link rd</p>
	<p>02-03-2020</p>	<p>Scarifying of existing wearing course on Mall ramp</p>

	05-03-2020	Link Road Basecourse being laid
	05-03-2020	As above
	06-03-2020	As Above